

# El Paso County Public Works

## ADA Transition Plan Update – Public Right of Way

### DPW Public Right of Way Projects Update as of October 1, 2020

- Phase 1: Training: To evaluate/design/construct ADA infrastructure. ECD: Mar 2020 **FHWA ADA Training Complete - February 2020**
- Phase 2: Engineering Criteria Manual (ECM) review/update regarding pedestrian access. ECD: Jul 2020 **Complete - June 2020**
- Phase 3A: Inventory Current Assets as of July 2018. ECD: 1 Jul 20 **Complete - January 2020**
- Phase 3B: Inventory of Assets Accepted after July 2018. ECD 1 July 20 **Completed - January 2020 (Continue to collect)**
- Phase 4: Collect Attributes of the Existing Inventory. ECD 1 Jan 22 **Current Phase – work is ongoing**
- Phase 5: Create New, or Modify Existing, ADA Infrastructure Construction and Maintenance Program